

L-2 Schedule for Material supply of Tower Strengthening Work for 765 KV Tiroda - Aurangabad Lines- Phase- 2

Quatity for Akola Store = 458 nos

Quatity for Koradi Store = 468 nos

(Total towers = 926 nos)

After SO, material supply Period considered = 10 Months

Sr No	Description	UOM	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27	Mar-27	Total	Remarks
1	Assume SO Issued to the vendor 5/30/2026													
2	Non Shut Down Material received at Akola Store	Set	0	0	92	92	92	91	91	0	0	0	458	
3	Shut Down Material received at Akola Store	Set	0	0	0	0	92	92	92	91	91	0	458	
4	Non Shut Down Material received at Koradi Store	Set	0	0	0	0	0	117	117	117	117	0	468	
5	Shut Down Material received at Koradi Store	Set	0	0	0	0	0	0	0	156	156	156	468	
	Total=		0	0	92	92	184	300	300	364	364	156		