

Element wise Outage Details of North Karanpura Transco Limited for FY 2023 - 24

Element Name	Outage		Restoration		Duration of Outage Attributable to						% Availability
	Date	Time	Date	Time	Inter-State Transmission LICENCE	OTHERS	System constraint/ Natural calamity/ Militancy	DEEMED AVAILABLE	Reason of Outage		
400KV Maithon-RB (TPS) - Dhanbad (LILO) Ckt-2	11-Apr-23	9:12:00	11-Apr-23	12:35:00	0:00:00	3:23:00	0:00:00	0:00:00	CABLE ENTRY JOB FOR FGD INTEGRATION	100	
400KV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	15-Apr-23	14:02:00	15-Apr-23	16:59:00	0:00:00	2:57:00	0:00:00	0:00:00	Emergency S/D Taken by PGCIL For attend Hotspot on Line Isolator at ranchi end.		
400KV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	23-May-23	14:37:00	23-May-23	15:16:00	0:00:00	0:39:00	0:00:00	0:00:00	Line tripped on B-ph to earth fault. Fault loaction 1.88Km from Dhanbad SS. NKTL scope is upto 1.25Kms. Line charged after clearance received from PGCIL.	100	
400KV Maithon-RB (TPS) - Dhanbad (LILO) Ckt-2	26-May-23	21:27:00	26-May-23	21:27:00	0:00:00	0:00:00	0:00:00	0:00:00	Autoreclose operated sucessfully.		
400KV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	26-May-23	14:46:00	26-May-23	14:46:00	0:00:00	0:00:00	0:00:00	0:00:00	Autoreclose operated sucessfully.		
400KV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	28-May-23	21:40:00	28-May-23	22:54:00	0:00:00	1:14:00	0:00:00	0:00:00	Line Outage taken by PGCIL to attend hotspot in Yph line isolator at Ranchi End.		
400KV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	20-Jun-23	15:46:00	20-Jun-23	15:46:00	0:00:00	0:00:00	0:00:00	0:00:00	Autoreclose successful in B-Phase	100	

Element Name	Outage		Restoration		Duration of Outage Attributable to						% Availability
	Date	Time	Date	Time	Inter-State Transmission LICENCE	OTHERS	System constraint/ Natural calamity/ Militancy	DEEMED AVAILABLE	Reason of Outage		
400kV North Karanpura - Chandwa Ckt-1	27-Jun-23	17:00:00	27-Jun-23	17:00:00	0:00:00	0:00:00	0:00:00	0:00:00	Autoreclose successful in R-Phase	100	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	27-Jun-23	9:17:00	27-Jun-23	22:05:00	0:00:00	12:48:00	0:00:00	0:00:00	Flashed insulator replacement at Ranchi end		
400kV North Karanpura - Chandwa Ckt-2	3-Jul-23	15:45:00	3-Jul-23	17:16:00	0:00:00	1:31:00	0:00:00	0:00:00	R-G Fault	100	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	6-Jul-23	8:41:00	6-Jul-23	19:29:00	0:00:00	10:48:00	0:00:00	0:00:00	Flashed insulator replacement work at Loc-480 Ranchi end		
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	14-Jul-23	14:59:00	14-Jul-23	14:59:00	0:00:00	0:00:00	0:00:00	0:00:00	Autoreclose successful in B-Phase		
400kV North Karanpura - Chandwa Ckt-1	24-Jul-23	11:56:00	24-Jul-23	14:06:00	0:00:00	2:10:00	0:00:00	0:00:00	Nest removal from ckt tower		
400kV North Karanpura - Chandwa Ckt-2	21-Sep-23	5:05:00	21-Sep-23	6:56:00	0:00:00	1:51:00	0:00:00	0:00:00	Testing of Main-1 Relay and replacement if required.	100	
400kV North Karanpura - Chandwa Ckt-1	23-Sep-23	11:33:00	23-Sep-23	15:01:00	0:00:00	3:28:00	0:00:00	0:00:00	Testing of faulty relay at NTPC end . All details mentioned as per ERLDC Verbal Communication.		

Element Name	Outage		Restoration		Duration of Outage Attributable to						% Availability
	Date	Time	Date	Time	Inter-State Transmission LICENCE	OTHERS	System constraint/ Natural calamity/ Militancy	DEEMED AVAILABLE	Reason of Outage		
400kV North Karanpura - Chandwa Ckt-1	24-Sep-23	0:43:00	24-Sep-23	4:34:00	0:00:00	3:51:00	0:00:00	0:00:00	Testing of Main-1 Relay and replacement if required.	100	
400kV Maithon- RB (TPS) - Dhanbad (LILO) Ckt-1	28-Oct-23	9:05:00	28-Oct-23	19:17:00	0:00:00	10:12:00	0:00:00	0:00:00	Replacement of flashover Insulator	99.883	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	28-Oct-23	9:09:00	28-Oct-23	19:31:00	0:00:00	10:22:00	0:00:00	0:00:00	Replacement of flashover Insulator		
125MVAR, 400kV Bus Reactor-2 at Dhanbad SS	30-Oct-23	9:40:00	30-Oct-23	18:23:00	8:43:00	0:00:00	0:00:00	0:00:00	125MVAR, 400kV Bus Reactor at Dhanbad SS Bus Reactor-2 shutdown taken for Annual Maintenance.		
400kV North Karanpura - Chandwa Ckt-2	24-Nov-23	16:02:00	24-Nov-23	16:19:00	0:00:00	0:17:00	0:00:00	0:00:00	Line Tripped due to DT received		
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	27-Nov-23	7:43:00	27-Nov-23	19:20:00	0:00:00	11:37:00	0:00:00	0:00:00	Porcelin Insulator Replacement at Major Crossings		
500MVA, 400/220kV ICT-1 at Dhanbad SS	28-Nov-23	10:17:00	28-Nov-23	18:30:00	8:13:00	0:00:00	0:00:00	0:00:00	Annual Maintenance of 500MVA ICT-1		
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	28-Nov-23	7:36:00	28-Nov-23	19:08:00	0:00:00	11:32:00	0:00:00	0:00:00	Porcelin Insulator Replacement at Major Crossings		

Element Name	Outage		Restoration		Duration of Outage Attributable to					% Availability
	Date	Time	Date	Time	Inter-State Transmission LICENCE	OTHERS	System constraint/ Natural calamity/ Militancy	DEEMED AVAILABLE	Reason of Outage	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	29-Nov-23	7:40:00	29-Nov-23	19:29:00	0:00:00	11:49:00	0:00:00	0:00:00	Porcelain Insulator Replacement at Major Crossings	99.886
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	30-Nov-23	7:35:00	30-Nov-23	19:39:00	0:00:00	12:04:00	0:00:00	0:00:00	Porcelain Insulator Replacement at Major Crossings	
400kV North Karanpura - Chandwa Ckt-1	5-Dec-23	11:28:00	5-Dec-23	11:30:00	0:00:00	0:02:00	0:00:00	0:00:00	Chandwa line-1 tripped from Chandwa end while isolating NKSTPP under construction ICT-1 bay.	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	15-Dec-23	8:13:00	15-Dec-23	20:03:00	0:00:00	11:50:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator Replacement Work at Major Crossings	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	16-Dec-23	8:45:00	16-Dec-23	19:48:00	0:00:00	11:03:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator Replacement Work at Major Crossings	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	17-Dec-23	9:05:00	17-Dec-23	18:36:00	0:00:00	9:31:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator Replacement Work at Major Crossings	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	18-Dec-23	9:03:00	18-Dec-23	19:29:00	0:00:00	10:26:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator Replacement Work at Major Crossings	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	19-Dec-23	9:03:00	19-Dec-23	19:54:00	0:00:00	10:51:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator changed with polymer insulator	

Element Name	Outage		Restoration		Duration of Outage Attributable to					% Availability
	Date	Time	Date	Time	Inter-State Transmission LICENCE	OTHERS	System constraint/ Natural calamity/ Militancy	DEEMED AVAILABLE	Reason of Outage	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	20-Dec-23	7:55:00	20-Dec-23	19:14:00	0:00:00	11:19:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator changed with polymer insulator	100
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	21-Dec-23	7:55:00	21-Dec-23	19:49:00	0:00:00	11:54:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator changed with polymer insulator	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	22-Dec-23	8:15:00	22-Dec-23	19:33:00	0:00:00	11:18:00	0:00:00	0:00:00	Shutdown taken by PGCIL for Insulator changed with polymer insulator	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	9-Jan-24	8:43:00	9-Jan-24	19:26:00	0:00:00	10:43:00	0:00:00	0:00:00	Insulator Replacement Work at Major Crossings	99.861
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	10-Jan-24	8:34:00	10-Jan-24	19:46:00	0:00:00	11:12:00	0:00:00	0:00:00	Insulator Replacement Work at Major Crossings	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	11-Jan-24	8:30:00	11-Jan-24	19:16:00	0:00:00	10:46:00	0:00:00	0:00:00	Insulator Replacement Work at Major Crossings	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	12-Jan-24	9:26:00	12-Jan-24	19:19:00	0:00:00	9:53:00	0:00:00	0:00:00	Insulator Replacement Work at Major Crossings	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	22-Jan-24	1:45:00	22-Jan-24	1:45:00	0:00:00	0:00:00	0:00:00	0:00:00	Autoreclose successful	
500MVA, 4	30-Jan-24	10:16:00	30-Jan-24	20:36:00	10:20:00	0:00:00	0:00:00	0:00:00	Annual Maintenance Work	
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-1	5-Feb-24	11:17:00	5-Feb-24	20:27:00	0:00:00	9:10:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	99.861
400kV Dhanbad - Ranchi (PGCIL) (LILO) Ckt-2	5-Feb-24	11:29:00	5-Feb-24	20:27:00	0:00:00	8:58:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	

Element Name	Outage		Restoration		Duration of Outage Attributable to					% Availability
	Date	Time	Date	Time	Inter-State Transmission LICENCEE	OTHERS	System constraint/ Natural calamity/ Militancy	DEEMED AVAILABLE	Reason of Outage	
400kV Dha	7-Feb-24	9:37:00	7-Feb-24	20:26:00	0:00:00	10:49:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	7-Feb-24	9:38:00	7-Feb-24	20:27:00	0:00:00	10:49:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	8-Feb-24	7:53:00	8-Feb-24	19:22:00	0:00:00	11:29:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	8-Feb-24	7:53:00	8-Feb-24	19:21:00	0:00:00	11:28:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Maith	9-Feb-24	10:14:00	9-Feb-24	18:15:00	0:00:00	8:01:00	0:00:00	0:00:00	400kV Maithon-RB (TPS) - Dhanbad (LILO)-Ckt-1 shutdown was taken for Testing of Line CVT, EMVT and Metering CT at MPL end.	
400kV Dha	9-Feb-24	9:50:00	9-Feb-24	19:08:00	0:00:00	9:18:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	9-Feb-24	8:38:00	9-Feb-24	19:08:00	0:00:00	10:30:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	10-Feb-24	7:45:00	10-Feb-24	19:34:00	0:00:00	11:49:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	10-Feb-24	7:46:00	10-Feb-24	19:35:00	0:00:00	11:49:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Maith	12-Feb-24	9:00:00	12-Feb-24	18:16:00	0:00:00	9:16:00	0:00:00	0:00:00	400kV Maithon-RB (TPS) - Dhanbad (LILO)-Ckt-1 shutdown was taken for Testing of EMVT and Metering CT at MPL end.	
400kV Dha	12-Feb-24	8:45:00	12-Feb-24	18:52:00	0:00:00	10:07:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	12-Feb-24	8:45:00	12-Feb-24	18:50:00	0:00:00	10:05:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Maith	13-Feb-24	8:21:00	13-Feb-24	17:52:00	0:00:00	9:31:00	0:00:00	0:00:00	400kV Maithon-RB (TPS) - Dhanbad (LILO)-Ckt-2 shutdown was taken for Testing of EMVT and Metering CT at MPL end.	
400kV Dha	13-Feb-24	9:17:00	13-Feb-24	19:03:00	0:00:00	9:46:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	13-Feb-24	9:18:00	13-Feb-24	19:03:00	0:00:00	9:45:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Maith	14-Feb-24	9:14:00	14-Feb-24	18:41:00	0:00:00	9:27:00	0:00:00	0:00:00	400kV Maithon-RB (TPS) - Dhanbad (LILO)-Ckt-2 shutdown was taken for Testing of EMVT and Metering CT at MPL end.	
400kV Dha	14-Feb-24	7:39:00	14-Feb-24	19:22:00	0:00:00	11:43:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	14-Feb-24	7:41:00	14-Feb-24	19:23:00	0:00:00	11:42:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	15-Feb-24	9:20:00	15-Feb-24	17:53:00	0:00:00	8:33:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	15-Feb-24	9:21:00	15-Feb-24	17:54:00	0:00:00	8:33:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	16-Feb-24	9:49:00	16-Feb-24	18:57:00	0:00:00	9:08:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	16-Feb-24	9:49:00	20-Feb-24	18:16:00	0:00:00	104:27:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	16-Feb-24	9:50:00	16-Feb-24	18:58:00	0:00:00	9:08:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	

Element Name	Outage		Restoration		Duration of Outage Attributable to					% Availability
	Date	Time	Date	Time	Inter-State Transmission LICENCE	OTHERS	System constraint/ Natural calamity/ Militancy	DEEMED AVAILABLE	Reason of Outage	
400kV Dha	20-Feb-24	9:49:00	20-Feb-24	18:16:00	0:00:00	8:27:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	100
400kV Maithon	23-Feb-24	11:22:00	23-Feb-24	19:06:00	0:00:00	7:44:00	0:00:00	0:00:00	400kV Maithon-RB (TPS) - Dhanbad (LILO)-Ckt-1 shutdown was taken for Testing of EMVT and Metering CT at MPL end.	
400kV Dha	23-Feb-24	9:03:00	23-Feb-24	19:50:00	0:00:00	10:47:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	23-Feb-24	9:04:00	23-Feb-24	19:50:00	0:00:00	10:46:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	29-Feb-24	7:34:00	29-Feb-24	17:31:00	0:00:00	9:57:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-1 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	29-Feb-24	7:34:00	29-Feb-24	17:32:00	0:00:00	9:58:00	0:00:00	0:00:00	400kV Dhanbad - Ranchi (PGCIL) (LILO)-Ckt-2 Shutdown was taken for Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	2-Mar-24	9:27:00	2-Mar-24	19:23:00	0:00:00	9:56:00	0:00:00	0:00:00	Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	2-Mar-24	9:28:00	2-Mar-24	19:24:00	0:00:00	9:56:00	0:00:00	0:00:00	Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	4-Mar-24	10:07:00	4-Mar-24	21:07:00	0:00:00	11:00:00	0:00:00	0:00:00	Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	4-Mar-24	10:08:00	4-Mar-24	21:08:00	0:00:00	11:00:00	0:00:00	0:00:00	Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Dha	5-Mar-24	7:45:00	5-Mar-24	19:59:00	0:00:00	12:14:00	0:00:00	0:00:00	Diversion Work due to NH Work of Ranchi Bypass by NHAI	99.887
400kV Dha	5-Mar-24	7:46:00	5-Mar-24	20:01:00	0:00:00	12:15:00	0:00:00	0:00:00	Diversion Work due to NH Work of Ranchi Bypass by NHAI	
400kV Maithon	14-Mar-24	11:27:00	15-Mar-24	17:50:00	0:00:00	30:23:00	0:00:00	0:00:00	Checking of 416-89L (MPL-Dhanbad Line 2 Line Isolator) SCADA Operation at MPL end	
125MVAR, 4	18-Mar-24	10:21:00	18-Mar-24	18:45:00	8:24:00	0:00:00	0:00:00	0:00:00	125MVAR, 400kV Bus Reactor at Dhanbad SS-Bus Reactor-1 Shutdown was taken for Annual Maintenance Work	
400kV Maithon	21-Mar-24	10:52:00	21-Mar-24	18:53:00	0:00:00	8:01:00	0:00:00	0:00:00	Protection trial and taking the spare BCU Relay(REC-670) relay in Service at MPL end	
400kV Maithon	26-Mar-24	18:40:00	26-Mar-24	18:47:00	0:00:00	0:07:00	0:00:00	0:00:00	For physically connection of the existing bus #2 with the new FGD bus bars at MPL end	
400kV Dha	26-Mar-24	10:59:00	26-Mar-24	16:53:00	0:00:00	5:54:00	0:00:00	0:00:00	Diversion Work due to NH Work of Ranchi Bypass by NHAI	

II

Elements where restoration time has exceeded the standards specified in Regulation 5 (b)

Element Name	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)
NIL	NIL	NIL
NIL	NIL	NIL
NIL	NIL	NIL

III

Details of compensation paid by the inter-State transmission licensee

Element Name	Violation of Regulation 5 (a)		Violation of Regulation 5 (b)		Compensation paid (in Rs.)
	% Availability rescribed	Actual % Availability	Restoration time prescribed (in days)	Actual restoration time (in days)	
NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	NIL	NIL	NIL	NIL