

Element wise Outage Details of Western Transco Power Limited for FY 2021 - 22

Element Name	Outage	Restoration	Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
400 kV Alkud-Kolhapur	25-09-2021 00:15	25-09-2021 11:11	10:56	00:00	00:00	00:00	Tripped under Zone-1 Distance Protection, due to Insulator Broken at Tower no 501 (Middle Phase), 23.23 Kms from Kolhapur (MSETCL) SS. WRLDC Code: 09/2943.	98.48%
400 kV LILO-Talegaon-Lonikhand	09-09-2021 08:35	09-09-2021 16:18	00:00	07:43	00:00	00:00	Routine line maintenance work by MSETCL Lonikand. WRLDC Codes:09/972, 09/1034.	100.00%
400 kV Parli-Pune(GIS)-I	23-09-2021 08:51	23-09-2021 18:22	00:00	09:31	00:00	00:00	For rectifying line defects in PGCIL LILO portion by PGCIL Shikrapur. WRLDC Codes:09/2600, 09/2671.	100.00%
400 kV Parli-Pune(GIS)-II	20-09-2021 11:34	20-09-2021 21:56	00:00	10:22	00:00	00:00	For rectifying line defects in PGCIL LILO portion by PGCIL Shikrapur. WRLDC Codes:09/2172, 09/2251.	100.00%
400 kV Parli-Pune(GIS)-II	27-09-2021 05:51	27-09-2021 05:51	00:00	00:00	00:00	00:00	AR successful due to heavy wind & rain at distance of 142 KM from Shikrapur end. Fault current 2.4KA.	
400 kV Parli-Pune(GIS)-II	29-09-2021 14:30	29-09-2021 19:04	00:00	04:34	00:00	00:00	Emergency shutdown taken by PGCIL Parli to attend hotspot in reactor R-ph isolator. WRLDC Codes: 09/3385, 09/3418.	
400 kV Pune(GIS)-Aurangabad-I	20-09-2021 11:53	20-09-2021 20:13	00:00	08:20	00:00	00:00	For rectifying line defects in PGCIL LILO portion by PGCIL Shikrapur. WRLDC Codes:09/2171, 09/2241.	100.00%
400 kV Pune(GIS)-Aurangabad-II	23-09-2021 08:56	23-09-2021 19:34	00:00	10:38	00:00	00:00	For rectifying line defects in PGCIL LILO portion by PGCIL Shikrapur. WRLDC Codes:09/2599, 09/2680.	100.00%
400 kV Pune(GIS)-Pune-IV	28-09-2021 14:37	28-09-2021 17:58	00:00	03:21	00:00	00:00	AMP work & relay testing work by PGCIL Talegaon. WRLDC Code:09/3262, 09/3287.	100.00%
400 kV Solapur-Parli-I	28-09-2021 22:23	29-09-2021 07:36	00:00	00:00	00:00	09:13	Manually opened due to high voltage from Solapur SS. WRLDC codes: 09/3314, 09/3334.	100.00%
400 kV Alkud-Kolhapur	28-10-2021 12:33	28-10-2021 13:04	00:00	00:31	00:00	00:00	Line hand tripped by MSETCL Alkud due to heavy sparking observed at Rph A-bus PG isolator at Kolhapur SS. WRLDC Codes: 10/3838, SLDC Code: 10/221.	100.00%
400 kV LILO -Solapur-Karad	19-10-2021 14:55	19-10-2021 16:40	00:00	01:45	00:00	00:00	Line tripped on B-E fault at distance of 162KM from Solapur end with fault current 1.5KA in MSETCL portion.WTPL portion is upto 115 KM from Solapur end. WRLDC codes: 10/2520.	100.00%
400 kV LILO -Talegaon-Chakan	20-10-2021 14:03	20-10-2021 14:03	00:00	00:00	00:00	00:00	AR successful due to tripping of tie bay at PGCIL Talegaon SS.	100.00%
400 kV LILO -Talegaon-Chakan	21-10-2021 00:58	21-10-2021 06:34	00:00	05:36	00:00	00:00	Emergency outage taken to attend hotspot at Yph Current transformer & Isolator IPS tube by PGCIL Talegaon SS. WRLDC codes: 10/2751, 10/2756.	
400 kV LILO -Talegaon-Chakan	21-10-2021 16:20	22-10-2021 01:34	00:00	09:14	00:00	00:00	Emergency outage taken by PGCIL to attend hanging moose conductor between gantry. Photographs attached. WRLDC codes: 10/2831, 10/2899.	
400 kV Parli-Pune(GIS)-I	09-10-2021 15:38	09-10-2021 15:38	00:00	00:00	00:00	00:00	AR successful at distance of 20.92KM with fault current of 11.536KA from Parli end due to lightening.	100.00%
400 kV Pune(GIS)-Aurangabad-II	20-10-2021 21:34	21-10-2021 00:54	00:00	03:20	00:00	00:00	Emergency outage taken by Aurangabad SS to attend 150 degree hotspot at Current transformer. WRLDC codes: 10/2740, 10/2749.	100.00%
400 kV Pune(GIS)-Pune-III	04-10-2021 19:36	04-10-2021 19:36	00:00	00:00	00:00	00:00	AR successful on Pune-Pune(GIS) Ckt-3 at distance of 22.41KM from Pune GIS, fault current=7.741KA.	

Element Name	Outage	Restoration	Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
400 kV Pune(GIS)-Pune-III	07-10-2021 21:46	08-10-2021 06:46	11:04	00:00	00:00	00:00	Line tripped on Yph to ground fault due to insulator broken at TN-5 of Multi-circuit line.. WRLDC Codes:10/977. Delay in charging by RTAMC due to isolator issued faced during operation at Pune GIS. WRLDC Codes:10/977.	98.03%
400 kV Pune(GIS)-Pune-III	08-10-2021 06:46	08-10-2021 08:50	03:37	00:00	00:00	00:00		
400 kV Pune(GIS)-Pune-IV	08-10-2021 04:02	08-10-2021 07:39	00:00	00:00	00:00	03:37	Shutdown of 400 kV Pune(GIS)-Pune-IV taken due to safety purpose for attending insulator replacement work on Ckt-3 at TN 5 of Multicircuit line. WRLDC Codes: 10/964, 10/971.	100.00%
400 kV Solapur-Alkud	11-10-2021 11:44	11-10-2021 18:25	00:00	06:41	00:00	00:00	Shutdown taken by MSETCL Alkud SS for Annual Maintenance work. WRLDC codes: 10/1430, 10/1495.	100.00%
400 kV Solapur-Kolhapur-II	01-10-2021 11:02	01-10-2021 16:46	00:00	00:00	05:44	00:00	Y-E fault at 101.2KM from Solapur end with fault current 4KA. It is due to heavy thunderstorm & lightening. Newspaper cutting attached. WRLDC Codes:10/73.	100.00%
400 kV Solapur-Kolhapur-II	02-10-2021 10:53	02-10-2021 14:01	00:00	00:00	03:08	00:00	Line tripped on Yph to ground fault at distance of 86.9KM from Kolhapur end. Fault current 2.88KA. It happened due big tarpaulin coming in induction zone due to heavy wind.Photos attached. WRLDC Codes:10/164	
400 kV Solapur-Kolhapur-II	02-10-2021 15:00	03-10-2021 04:05	00:00	13:05	00:00	00:00	Outage taken to replace Bph line CVT by PGCIL at Kolhapur SS . WRLDC Codes:10/166, 10/209.	
400 kV LILO -Solapur-Karad	03-11-2021 19:41	04-11-2021 06:42	00:00	11:01	00:00	00:00	Line tripped on Y-ph to earth fault. Fault distance is 138KM from Solapur end with fault current 2.3KA. Fault is in MSETCL portion. WTPL portion is upto 115KM from Solapur end . WRLDC Codes:11/320.	100.00%
400 kV LILO -Talegaon-Chakan	06-11-2021 10:23	06-11-2021 18:23	00:00	08:00	00:00	00:00	Outage taken by PGCIL Talegaon SS for AMP & relay testing work. WRLDC Codes:11/519, 11/549.	100.00%
400 kV LILO-Talegaon-Kalwa	21-11-2021 09:50	21-11-2021 16:01	00:00	06:11	00:00	00:00	Emergency shutdown taken by MSETCL Kalwa for implementaton of Load trimming scheme (LTS) at 400 kV Pune-Kalwa line. WRLDC Codes:11/2781, 11/2794.	100.00%
400 kV Pune(GIS)-Aurangabad-I	15-11-2021 10:18	23-11-2021 13:49	00:00	00:00	00:00	195:31	Line manually opened to control loading of the lines connected to Mumbai. WRLDC Codes: 11/1818, 11/1829, 11/3099.	100.00%
400 kV Pune(GIS)-Aurangabad-II	12-11-2021 20:54	12-11-2021 22:23	00:00	01:29	00:00	00:00	Busbar protection operated at Aurangabad(Walunj) SS end during manually opening 400KV Aurangabad-Bhusawal line due to high voltage. WRLDC Codes: 11/1479.	100.00%
400 kV Pune(GIS)-Aurangabad-II	28-11-2021 00:43	28-11-2021 00:43	00:00	00:00	00:00	00:00	AR successful with B-ph to earth fault at distance of 130.10 KM from Shikapur SS end & 84.3KM from Walunj SS end. Fault current are 2.59KA & 4.03KA at Shikrapur & Walunj respectively. AR occurred on line due to burning of sugarcane waste under the line.	
400 kV Solapur-Parli-I	17-11-2021 21:20	18-11-2021 10:45	13:25	00:00	00:00	00:00	Line tripped due to insulator broken at T.No.204. WRLDC Codes:11/2340.	98.14%

Element Name	Outage	Restoration	Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
400 kV Alkud-Kolhapur	01-12-2021 10:27	01-12-2021 17:45	07:18	00:00	00:00	00:00	Line outage taken by WTPL for replacement of tension insulators at tower nos: 474, 477, 545, 561, 574 & 577. WRLDC Code: 12/58, 12/97.	99.02%
400 kV Alkud-Kolhapur	27-12-2021 12:03	27-12-2021 16:33	00:00	04:30	00:00	00:00	1. Quarterly Maintenance work by Alkud SS (MSETCL). 2. A & B bus Isolator maintenance by Hotline unit Alkud SS. WRLDC Codes: 12/4544, 12/4557	
400 kV LILO-Solapur-Lamboti	15-12-2021 10:28	15-12-2021 18:11	00:00	07:43	00:00	00:00	Shutdown taken by MSETCL for replacement of faulty strings & chemical cleaning. WRLDC Codes: 12/2459, 12/2502	100.00%
400 kV LILO-Talegaon-Lonikhand	06-12-2021 10:19	06-12-2021 17:15	00:00	06:56	00:00	00:00	For AMP and Relay testing at Talegaon Pune(PG) SS. WRLDC Code: 12/812, 12/861.	100.00%
400 kV Parli-Pune(GIS)-I	05-12-2021 16:47	05-12-2021 18:17	01:30	00:00	00:00	00:00	Insulator broken at TN 576.Tripped on R-ph fault, A/R unsuccessful, Fault Distance -44.51 km, Fault Current- 6.41 ka from Pune end, FD-224.49 km, FC-2.45 ka from Parli end. Due to severe ROW issue at tower no. 576, there is delay in starting of work. Mail & photographs attached.	98.84%
400 kV Parli-Pune(GIS)-I	05-12-2021 18:17	05-12-2021 21:16	00:00	00:00	00:00	02:59	ROW issue	
400 kV Parli-Pune(GIS)-I	05-12-2021 21:17	06-12-2021 04:24	07:07	00:00	00:00	00:00	After ROW issue resolved, Work started for insulator replacement at 21:17 Hrs. WRLDC Code:12/752.	
400 kV Parli-Pune(GIS)-I	06-12-2021 04:14	06-12-2021 06:52	00:00	00:00	00:00	02:38	Readiness given at 04:24 Hrs for line charging but due to voltage constrain, line was not charged as per instruction of LD. Line charged on 06:52 Hrs on 6th Dec. Charging code - WRLDC Code:12/752.	
400 kV Parli-Pune(GIS)-II	28-12-2021 08:37	28-12-2021 16:12	07:35	00:00	00:00	00:00	Line tripped due to insulator failure at TN 637. B-E fault, 2.25kA and 253.3kM from Parli, 9.9kA and 22.8kM from Pune. WRLDC Code: 12/4733.	98.98%
400 kV Pune(GIS)-Aurangabad-I	08-12-2021 10:46	21-12-2021 08:16	00:00	00:00	00:00	309:30	To control flow in 400KV Pune-Kalwa. WRLDC Code:12/1216, 12/3522.	100.00%
400 kV Pune(GIS)-Aurangabad-II	01-12-2021 09:04	01-12-2021 12:48	00:00	03:44	00:00	00:00	Shutdown taken by PGCIL Waluj to attend hot spot in Y phase CT dropper jumper connector Pad at Walunj(Aurangabad SS). WRLDC Code: 12/31, 12/67.	100.00%
400 kV Pune(GIS)-Aurangabad-II	01-12-2021 12:48	05-12-2021 17:38	00:00	00:00	00:00	100:50	Line charged from Aurangabad end only as per grid instruction. WRLDC Code: 12/696.	
400 kV Pune(GIS)-Aurangabad-II	07-12-2021 10:18	08-12-2021 07:10	00:00	00:00	00:00	20:52	To control flow in 400KV Pune-Kalwa. WRLDC Code:12/1005, 12/1151.	
400 kV Pune(GIS)-Aurangabad-II	21-12-2021 12:35	01-01-2022 00:00	00:00	00:00	00:00	251:25	To control loading on 400 kV PUNE-CHAKAN. WRLDC Codes: 12/3591.	
400 kV LILO -Solapur-Karad	05-01-2022 11:15	05-01-2022 17:19	00:00	06:04	00:00	00:00	Outage taken by MSETCL (Jeur end) for quarterly maintenance activities. WRLDC Code: 01/609, 01/655.	100.00%
400 kV LILO-Talegaon-Kalwa	16-01-2022 13:47	16-01-2022 19:30	00:00	05:43	00:00	00:00	Outage taken by MSETCL for line bay insulators Cold line cleaning & chemical cleaning. Routine maintenance activity & testing of CVT at Pune PGCIL. WRLDC Code: 01/2307, 01/2275.	

Element Name	Outage	Restoration	Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
400 kV LILO-Talegaon-Kalwa	24-01-2022 15:19	24-01-2022 18:34	00:00	03:15	00:00	00:00	Line tripped on R-Y phase to phase fault at distance of 75.9 KM from Pune end. WTPL portion is 1.337KM from Talegaon (Pune) end. WRLDC Codes: 01/3666.	100.00%
400 kV LILO-Talegaon-Kalwa	29-01-2022 23:59	30-01-2022 03:59	00:00	04:00	00:00	00:00	Emergency Shutdown taken by MSETCL to attend hotspot at TN 142. WTPL portion is 1.337KM from Talegaon (Pune) end. WRLDC line:01/4534, 01/4531	
400 kV LILO-Talegaon-Kharghar	22-01-2022 14:37	22-01-2022 19:18	00:00	04:41	00:00	00:00	Shutdown taken by PGCIL Pune for line bay equipment AMP work. WRLDC Code: 01/3351, 01/3401.	100.00%
400 kV Parli-Pune(GIS)-I	21-01-2022 10:45	21-01-2022 20:25	00:00	09:40	00:00	00:00	Shutdown taken by Parli PGCIL for reconfirmation of Tan delta results of NGR bushings & replacement of glass insulators. WRLDC Code: 01/3172, 01/3258.	99.29%
400 kV Parli-Pune(GIS)-I	26-01-2022 14:41	26-01-2022 15:55	00:00	00:00	00:00	01:14	To control loading on Pune-Pune lines. WRLDC Codes: 01/3921, 01/3928.	
400 kV Parli-Pune(GIS)-I	31-01-2022 12:07	31-01-2022 17:23	05:16	00:00	00:00	00:00	Shutdown taken by WTPL for annual maintenance work. WRLDC line: 01/4738, 01/4701.	
400 kV Parli-Pune(GIS)-I	31-01-2022 17:23	31-01-2022 18:23	00:00	00:00	00:00	01:00	Delay in operations by RTAMC & PGCIL shikrapur. WRLDC line:01/4738, 01/4701.	
400 kV Pune(GIS)-Aurangabad-I	24-01-2022 16:05	25-01-2022 06:31	00:00	00:00	00:00	14:26	To control loading on 400KV Pune-Kharghar. WRLDC Codes: 01/3634, 01/3723.	100.00%
400 kV Pune(GIS)-Aurangabad-I	26-01-2022 14:31	26-01-2022 16:28	00:00	00:00	00:00	01:57	To control loading on Pune-Pune lines. WRLDC Codes: 01/3920, 01/3928	
400 kV Pune(GIS)-Aurangabad-I	28-01-2022 14:31	31-01-2022 11:19	00:00	00:00	00:00	68:48	To control loading on 400KV Pune-Chakan line. WRLDC line:01/4252, 01/4695,	
400 kV Pune(GIS)-Aurangabad-II	01-01-2022 00:00	21-01-2022 10:35	00:00	00:00	00:00	490:35	To control loading on 400 kV PUNE-CHAKAN. WRLDC Codes: 12/3591, 01/3171.	100.00%
400 kV Pune(GIS)-Pune-III	26-01-2022 10:27	26-01-2022 15:37	00:00	00:00	00:00	05:10	Placement of bird flight diverters between TN 9 to TN 11 in multicircuit line & TN32 to TN33 in double circuit line. It is for avoiding collision of birds with TL conductors. Supreme Court order (Pg. No.10) attached. WRLDC Codes: 01/3907, 01/3922	100.00%
400 kV Pune(GIS)-Pune-IV	26-01-2022 14:16	26-01-2022 16:19	00:00	00:00	00:00	02:03	Placement of bird flight diverters between TN 10 to TN 11. It is for avoiding collision birds with TL conductor. Supreme Court order (Pg. No.10) attached. WRLDC Codes: 01/3919, 3925.	100.00%
400 kV Solapur-Kolhapur-II	23-01-2022 10:03	23-01-2022 15:28	00:00	00:00	00:00	05:25	Outage taken for insulator replacement at TN. 483, 516 & 572. WRLDC Codes:01/3489, 01/3472.	100.00%
400 kV Solapur-Kolhapur-II	23-01-2022 15:28	23-01-2022 16:58	00:00	00:00	00:00	01:30	Delay in Operations by RTAMC due to isolator problem at Kolhapur end. Mail attached. WRLDC Codes:01/3489, 01/3472.	
400 kV Solapur-Kolhapur-II	31-01-2022 18:45	31-01-2022 23:10	00:00	04:25	00:00	00:00	Emergency shutdown taken by PGCIL Solapur due to hotspot on Wavetrap. WRLDC Code: 01/4754, 01/4782.	
400 kV Solapur-Parli-II	20-01-2022 09:40	20-01-2022 16:15	00:00	06:35	00:00	00:00	Shutdown taken by PGCIL Parli for AMP of line bay equipments. WRLDC Code:01/2959, 01/3009.	100.00%

Element Name	Outage	Restoration	Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
400 kV LILO -Solapur-Karad	23-02-2022 10:33	23-02-2022 18:23	00:00	07:50	00:00	00:00	An outage is taken by MSETCL for Quarterly maintenance of Line bay equipment. During ouatge JEUR - SOLAPUR PG and JEUR - TEMBHURNI LINE CB hand tripped from JEUR END. WRLDC Opeing Code:02/3469, WRLDC Closing Code: 02/3525	100.00%
400 kV LILO -Talegaon-Chakan	09-02-2022 03:39	09-02-2022 12:04	00:00	08:25	00:00	00:00	Line tripped at distance of 9.2km from Pune(PG) and 6.5km from Chakan SS. B-phase to earth fault. WTPL portion is only upto 0.092KM from Pune(PG). WRLDC Closing Code:02/1300.	100.00%
400 kV LILO-Solapur-Lamboti	23-02-2022 09:49	23-02-2022 19:38	00:00	09:49	00:00	00:00	Shutdown taken by MSETCL for replacement of Faulty string by MSETCL at Lamboti SS. WRLDC Opening Code: 02/3468, WRLDC Closing code: 02/3546.	100.00%
400 kV LILO-Talegaon-Kalwa	11-02-2022 23:09	12-02-2022 00:50	00:00	01:41	00:00	00:00	Emergency shutdown of line taken by MSETCL to attend hotspot of R-ph line CT conductor near the clamp at Kalwa SS. WRLDC Opening Code: 02/1724, WRLDC Closing Code: 02/1726.	100.00%
400 kV Parli-Pune(GIS)-II	25-02-2022 12:04	25-02-2022 18:17	06:13	00:00	00:00	00:00	Shutdown required for Annual maintenance of transmission Line. WRLDC Opening Code: 02/3770, WRLDC Closing Code: 02/3814	99.07%
400 kV Pune(GIS)-Aurangabad-I	04-02-2022 14:43	25-02-2022 12:25	00:00	00:00	00:00	501:42	To control loading on Pune Chakan. WRLDC Opening Code: 02/558, WRLDC Closing Code: 02/3784.	100.00%
400 kV Solapur-Alkud	09-02-2022 15:48	09-02-2022 21:22	00:00	05:34	00:00	00:00	Tripped on B-Ph fault.Alkud : Z1, B-Ph, 137 KM , 2.206 kA from Alkud SS, Line tripped due failure of connectors of wavetrap at Solapur SS. (Photographs enclosed) WRLDC Closing Code:02/1378	99.53%
400 kV Solapur-Alkud	14-02-2022 10:35	14-02-2022 18:51	00:00	08:16	00:00	00:00	Line outage taken by MSETCL for Quarterly Maintenance work of Bay equipment at Alkud SS. WRLDC Opening Code: 02/2056, WRLDC Closing Code: 02/2090.	
400 kV Solapur-Alkud	20-02-2022 13:41	20-02-2022 16:51	03:10	00:00	00:00	00:00	Replacement of Faulty insulator at T.No. 231. WRLDC Opening Code:02/2981, WRLDC Closing Code: 02/2985.	
400 kV Alkud-Kolhapur	19-03-2022 16:26	19-03-2022 17:48	00:00	01:22	00:00	00:00	Line tripped on Y-ph to E/F as AR not operated due to problem at Alkud SS and remain charged from Talandage SS. Weather condition - heavy wind & thunderstorm. WRLDC Closing code: 03/2388.	100.00%
400 kV LILO -Solapur-Karad	17-03-2022 10:45	17-03-2022 13:18	00:00	00:00	02:33	00:00	Emergency Measure to control OD of Maharashtra. WRLDC code: Opening code: 03/2137, Closing code: 03/2154.	100.00%
400 kV LILO -Solapur-Karad	19-03-2022 11:39	19-03-2022 12:08	00:00	00:29	00:00	00:00	Line tripped due to B-ph to E/F 163.7 KM from Solapur end. WTPL portion is 115KM from Solapur end. WRLDC Closing code: 03/2354	
400 kV LILO -Solapur-Karad	23-03-2022 12:29	23-03-2022 20:35	00:00	08:06	00:00	00:00	Shutdown taken by MSETCL for placing of bird diverters. WRLDC Opening code: 03/2945, Closing code: 03/3000	

Element Name	Outage	Restoration	Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
400 kV LILO -Talegaon-Chakan	20-03-2022 03:40	20-03-2022 07:22	03:42	00:00	00:00	00:00	Emergency shutdown taken by WTPL to attend critical hotspot on yoke plate at Gantry. WRLDC Opening code: 03/2435, Closing code: 03/2440	99.50%
400 kV LILO-Solapur-Lamboti	02-03-2022 10:17	02-03-2022 19:52	09:35	00:00	00:00	00:00	Line tripped on B phase to earth fault, 4.20kA and 85kM from Solapur (PG) end due to insulator broken at tower No: 255. WRLDC Closing code: 03/227.	98.71%
400 kV Pune(GIS)-Aurangabad-I	01-03-2022 10:37	01-03-2022 11:07	00:00	00:30	00:00	00:00	Shutdown taken by PGCIL for taking Line reactor out of service at Aurangabad SS. WRLDC Opening Code: 03/37, Closing code:03/46	100.00%
400 kV Pune(GIS)-Aurangabad-I	01-03-2022 16:26	01-03-2022 16:57	00:00	00:31	00:00	00:00	Shutdown taken by PGCIL for taking Line reactor into service at Aurangabad SS. WRLDC Opening Code: 03/64, Closing code: 03/71	
400 kV Pune(GIS)-Aurangabad-I	09-03-2022 12:41	11-03-2022 10:44	00:00	00:00	00:00	46:03	Line opened to control loading on 400kV Pune-Pune lines. WRLDC Opening code: 03/1035, Closing code: 03/1324.	
400 kV Pune(GIS)-Aurangabad-I	26-03-2022 15:04	27-03-2022 16:00	00:00	00:00	00:00	24:56	Line opened to control loading on 400kV Pune-Chakan line. WRLDC Opening code: 03/3372, Closing code: 03/3483.	
400 kV Pune(GIS)-Aurangabad-II	11-03-2022 14:09	11-03-2022 18:07	00:00	00:00	00:00	03:58	Line opened to control loading Pune-Chakan lines. WRLDC Opening code: 03/1345, Closing code: 03/1357	98.84%
400 kV Pune(GIS)-Aurangabad-II	11-03-2022 11:17	11-03-2022 11:39	00:00	00:22	00:00	00:00	Line Outage taken by PGCIL in Aurangabad SS for taking Line reactor out of service. WRLDC Opening code: 03/1328, Closing code: 03/1336	
400 kV Pune(GIS)-Aurangabad-II	21-03-2022 10:00	21-03-2022 10:55	00:00	00:55	00:00	00:00	Line outage taken for Annual Maintenance Work. Delay in issuing permits by MSETCL (mail enclosed). Total delay 1:25 hrs. Considered 30 mins in WTPL account for operation. WRLDC Opening code: 2570, Closing code: 03/2645	
400 kV Pune(GIS)-Aurangabad-II	21-03-2022 10:55	21-03-2022 19:32	08:37	00:00	00:00	00:00		
400 kV Pune(GIS)-Aurangabad-II	29-03-2022 13:28	01-04-2022 00:00	00:00	00:00	00:00	58:32	Line opened to control loading on 400kV Pune-Chakan line. Outage hours considered up to 31st Mar'22. Line still not charged. WRLDC Opening code: 03/3657	
400 kV Pune(GIS)-Pune-III	13-03-2022 04:28	13-03-2022 08:15	03:47	00:00	00:00	00:00	Emergency Outage taken by WTPL as Dead end jumper palm of one jumper of top phase has been broken at tower No: 2 of Pune-Pune(GIS) Ckt-3. WRLDC Opening code: 03/1555, Closing code: 03/1564.	99.49%
400 kV Solapur-Parli-I	07-03-2022 09:52	07-03-2022 19:47	00:00	09:55	00:00	00:00	Shutdown taken by PGCIL Solapur for line bay equipments AMP. WRLDC Opening Code: 03/707, Closing code: 03/801	100.00%
400 kV Solapur-Parli-II	09-03-2022 14:24	09-03-2022 15:22	00:00	00:58	00:00	00:00	Line Hand tripped due to ESD of 400 kV Parli - Dhariwal line at Parli PG, as planned S/D of Parli PG Bus 2 was already under progress. WRLDC Closing code: 03/1330	100.00%

II

Elements where restoration time has exceeded the standards specified in Regulation 5 (b)

Element Name	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)
NIL	NIL	NIL
NIL	NIL	NIL
NIL	NIL	NIL

III

Details of compensation paid by the inter-State transmission licensee

Element Name	Violation of Regulation 5 (a)		Violation of Regulation 5 (b)		Compensation paid (in Rs.)
	% Availability rescribed	Actual % Availability	Restoration time prescribed (in days)	Actual restoration time (in days)	
NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	NIL	NIL	NIL	NIL
NIL	NIL	NIL	NIL	NIL	NIL